## WTP December 2024

BS1 tank construction started 12/2/2024

Plan with Jay to have leak detection performed on entire transmission main

ELAP Audit

Discussion of removing fluoride from the treatment process

Started the hiring process for a new operator trainee

Fluoride testing from marsh creek to aid in leak detection 12/24/2024

## WTP December 2024

Operations		
Gallons of Water Pumped	51,157,000	
AVG MGD	1.650	
PAC (lbs)	2147	
Cl2 (lbs)	954	
NaClO2 (lbs)	1805	
Fluoride (gal)	129	
BS1 Pumped MG	45.89	
Raw NTU	7.25	
Finish NTU	0.0651	

Costs			
WTP 809 Miles		54,000	
Monthly KWH	119441		
Elec. Demand	218.9		
WTP Electricity	\$	13,113.79	
BS1 Electricity	\$	8,766.75	
PAC	\$	2,667.48	
CI2	\$	2,909.70	
NaClO2	\$	3,880.75	
Fluoride	\$	976.18	

Previous Operations		
Water Pumped 2021	520,288,000	
Water Pumped 2022	542,623,000	
Water Pumped 2023	576,137,000	
Water Pumped YTD	655,527,000	
Water Pumped NOV 2024	49,110,000	
Water Pumped DEC 2024	51,157,000	
Water Pumped DEC 2023	50,612,000	

Total Costs			
Electric Cost	\$21,880.54		
Chemical Cost	\$10,434.11		
Operator Cost	\$28,125.66		
Electric Cost / 1K	\$0.43		
Chemical Cost / 1K	\$0.20		
WTP Staff Cost / 1K	\$0.55		
Cost per 1000 Gal	\$1.18		

## WTP December 2024

November-24			
Water Pumped	49,110,000		
Village Water Billed	8,686,964		
Towns Water Billed	19,936,334		
Corr Water Billed	4,926,505		
Gallons not Billed	230,340		
Gallons not Billed	15,329,857		
Water Loss %	31.22%		
Revenue Lost	\$ 15,789.75		
Cost per 1000 Gal	\$ 1.03		
Sales	\$ 127,960.12		
Total Cost	\$ 50,583.30		
Sales Profit	\$ 77,376.82		
Base Charge Profit	\$ 29,174.40		
Total Profit	\$ 106,551.22		

December-24		
Water Pumped		51,157,000
Village Water Billed		8,332,017
Towns Water Billed		19,936,775
Corr Water Billed		5,119,410
Gallons not Billed		175,280
Gallons not Billed		17,593,518
Water Loss %		34.39%
Revenue Lost	\$	20,786.16
Cost per 1000 Gal		\$1.18
Sales	\$	127,474.41
Total Cost	\$	60,440.31
Sales Profit	\$	67,034.10
Base Charge Profit	\$	29,174.40
Total Profit	\$	96,208.50